QC-ABSTRACT

Name of Work:- : Compreshensive development of roads, drains and footpath in HMT Layout, SBM Colony and Surrounding Areas in Ward No.17 under PACKAGE-2019-20 RRN-DIV-(10), BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	GSB-V	175.50 Cum	1	1	-
	WMM	157.11 Cum			-
2	Gradation		1	1	
	Aggregate Imoact Value		1	1	
	Shape test		1	1	
	Atterberg Limit		1	2	
3	DBM	367.66 Cum			-
	Quality Binder		1	1	
	Aggregate Imoact Value		1	1	
	Shape test		1	1	
	Specific Gravity		1	1	
	Gradation		1	1	
	Stability of Mix		1	1	
	Bituman Content		1	2	
4	BC	294.13 Cum			-
	Quality Binder		1	1	
	Aggregate Imoact Value		1	1	
	Shape test		1	1	
	Specific Gravity		1	1	
	Gradation		1	1	
	Stability of Mix		1	1	
	Bituman Content		1	2	

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner